

DELHI DEVELOPMENT AUTHORITY
ELECTRICAL DIVISION -1

No : F 5 (17)) A/ELD-I/DDA/06-07/ 346

Dated 24/8/09



The Executive Engineer (E) H.Q.,
Electrical Circle-III, DDA,
Vikas Minar, New Delhi

Sub:- Posting details of contracts, concluded during a month, on DDA website.

Ref:- letter no. F.26 (26)07/vig/EE(vig).R-2/724/5915 dated. 10.06.08 of S.E. (vig)I.

With reference to above mentioned letter. Pertaining to above noted subject, please find enclosed herewith the required report of this office in the prescribed Performa for the month February , 2009 for information and taking further necessary action at your end.

Encl ; As above


(K.S. Viridi)
EE/ELD-I


DELHI DEVELOPMENT AUTHORITY
 DETAILS OF CONTRACTORS CONCLUDED DURING THE MONTH

1	2	3	4	5	6	7	8	9	10	11/12	13	14	15	16	17	18
Sl. No.	Item / Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/ Two bid System)	Last date of receipt of tender	Nos. of tenders recd.	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ evaluated L1	Contract No. & Date	Name of work & Name of Contractor	Value of Contract	Schedule d date of completion of supplies.	Actual dt. Of start of work	Actual dt of completion	Reason for delay if any	Remarks
1-09	Maint. work	PWD-6 & through website &	16.1.09	Single Bid	3.2.09	Three	N.A.	Yes	197 16.2.09	M/o various colonies under East Zone. (SH: S/R of 40 HP Motor and repairing of 62.5 KVA D.C. Set at Pkt 1 & 2 and sector 7 & 8 for clear water supply at Jasola. Agency : Gurnam Bros.	1.66 Lac	12.3.09	26.2.09	12.3.09	-	-
1-09	Maint. Work	PWD-6 & through website & press also	7.2.09	-do-	17.2.09	Two	N.A.	Yes	218 21.2.09	M/o Various Colonies under E/Z. SH: A/R, M/o contract of booster P/ Set sub. P/ Set 62.5 KVA D. G. Set and electrical installation at Pkt-I & II and Sector-7 & 8 for C/w supply at Jasola. Agency : Gurnam Bros.	2.56 lacs	2.3.10	3.3.09	Work in progress	-	-
1-09	Maint. Work	PWD-6 & through website	16.1.09	-do-	3.2.09	Five	N.A.	Yes	234 28.2.09	M/o Various Colonies under E/Z. SH: S/I of site P/ set at parks in Mayur Vihar- I & II. Agency: M/ s Hi-Tech Engineers (Regd).	1.53 lac	9.4.09	10.3.09	Work in progress	-	-
1-09	Maint. Work	PWD-6 & through website	16.1.09	-do-	3.2.09	Six	N.A.	Yes	236 28.2.09	M/o Various schemes under NA-II, E.Z. SH S/I of submersible pump set at play field bank enclave and Surajmal Park. Agency: M/s Hindustan Enterprises	1.47 lac	9.4.09	10.3.09	Work in progress	-	-
1-09	Dev. Work	PWD-6 & through website & press also	3.1.09	-do-	13.1.09	Four	N.A.	Yes	235 28.2.09	D/o E-6 at Dilshad Garden SH: I.E.I. & Compound lighting at sewage pumping station 'R' block Dilshad Garden. Agency : M/s Jasvinder electric works	2.77 lacs	9.6.09	Yet to be started due to slow civil work progress	-	-	-

[Signature]
 Executive Engineer
 Electrical Division - 1