

**OFFICE OF THE EXECUTIVE ENGINEER  
SOUTH EASTERN DIVISION: 8  
D.D.A. (KALKAJI) NEW DELHI**

No.F.8 (1)/SED: 8/A/DDA/2008-2009/179-78

Dated: 7/2/09.


To

The Suptdg. Engineer  
CC-15, Sarita Vihar,  
New Delhi.

**Subject: Posting details of contracts concluded during  
the month of 01/2009 on DDA website.(SED:8)**


This has reference to your letter no.F.7 (Misc) 08/SE/CC-15/3201-04 dated 26.6.2008 on the subject cited above. In this connection the details of contracts decided on the prescribed performa from Col.1 to 14 & work in progress columns 1 to 18 during the month of 01/2009 duly filled have been put on DDA web site. The copy of the same is enclosed.

Encl : As above

  
(O.P.Dhingra) 7/2/09  
**EXECUTIVE ENGINEER**  
**SED: 8/DDA**


Copy to:-

1. F.O. (SZ)/DDA for kind information along with copy of above details.

  
**EXECUTIVE ENGINEER**  
**SED: 8/DDA**

DELHI DEVELOPMENT AUTHORITY  
SOUTH EASTERN DIVISION NO: 8  
DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (01/2009)  
(CONTRACT DECIDED)

Tender No.	Item/ Nature of work	Mode of tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/ Two Bid System)	Last dt. of receipt of tender	Nos. of tenders recd.	Nos & name of parties qualified after technical evaluation	Whether Contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contract	Name of contractor	Value of contract. (Rs.)	Schedule date of completion of supplies contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil

  
 E.E./SED: 8/2/09  
 3/2/09  
 Page 1

**DELHI DEVELOPMENT AUTHORITY**  
**SOUTH EASTERN DIVISION NO: 8**  
**DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (01/2009)**  
**(WORK IN PROGRESS)**

Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/ Two Bid System)	Last dt. of receipt of tender	Nos. of tenders recd.	Nos & name of parties qualified after technical evaluation	Whether Contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contract	Name of contractor	Value of contract. (Rs )	Schedule date of comple tion of supplies contract	Actual dt. of start of work	Actual dt. of compl etion	Reason for delay if any	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
18/EE/ SED:8/ 2007-2008	Civil work	Through NIT put on DDA website & various contrac-tors Associa-tions	10.1.08	Single bid system	25.1.08	3nos	N.A.	Yes work awarded to lowest tenderer/ Evaluated L1	2/EE/SED:8/ 2008-2009 dated 15.4.08	Upgradation of various villages under civil circle-15/SEZ SH:Repair of peripheral and approach road of tekhhand village.	M/S Hingiri Construction	6139805.00	19.6.08	21.4.08	Work in progress	Work delayed due to rainy season and delay in submission of Job Mix Formula by the agency.Now Job mix formula approved. MOU between Plantowner & agency is yet to be submitted by the agency.	
4/EE/ SED:8/ 2008-2009	Civil work	Through NIT put on DDA website & various contrac-tors Associa-tions	19.6.2008	Single bid system	11.7.08	2 nos	N.A.	Yes work awarded to lowest tenderer/ Evaluated L1	7/EE/SED:8/ 2008-2009 18.9.2008	Acquisition/ protection of DDA land. SH:C/O bound-ary wall west side at Maidan garhi around Khasra no.4,5,6 to10,26,29,31 to 33min,34min,35, 36,793/37-38,39 41to 43,45 to 50, 52,53,55 to 58, 66,68min.	M/S Bansal Const.Co.	7064120.00	27.1.09	28.9.08	Work in progress	Work hindered due land dispute with local residents.	

**DELHI DEVELOPMENT AUTHORITY**  
**SOUTH EASTERN DIVISION NO: 8**  
**DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (01/2009)**  
**(WORK IN PROGRESS)**

Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/ Two Bid System)	Last dt. of receipt of tender	Nos. of tenders recd.	Nos & name of parties qualified after technical evaluation	Whether Contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contract	Name of contractor	Value of contract. (Rs.)	Schedule date of completion of supplies contract	Actual dt. of start of work	Actual dt. of completion	Reason for delay if any	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
3/EE/ SED:8/ 2008-2009	Civil work	Through NIT put on DDA website & various contractors Associations	17.5.08	Single bid system	6.6.08	4 nos.	N.A.	Yes work awarded to lowest tenderer/ Evaluated L1	8/EE/SED:8/ 2008-2009 Dated 22.9.08	Construction of Community hall near Tehkhand village.	Sh.J.P. Kapoor	6174680.00	28.2.09	30.9.08	N.A.	N.A.	
8/EE/ SED:8/ 2008-2009	Civil work	Through NIT put on DDA website & various contractors Associations	22.8.08	Single bid system	5.9.08	3 nos.	N.A.	Yes work awarded to lowest tenderer/ Evaluated L1	9/EE/SED:8/ 2008-2009 Dated 6.10.08	D/O land for Aastha Kunj in Distt. Green at Kalkaji. SH:C/O vehicular path from Iscon temple to Nehru Place side road(near DDA site office)	Sh.Manish Kumar Jain	1151790.00	12.12.08	13.10.08	N.A.	Progress hindered due to change in drawing by planning wing,DDA.	

**DELHI DEVELOPMENT AUTHORITY**  
**SOUTH EASTERN DIVISION NO: 8**  
**DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (01/2009)**  
**(WORK IN PROGRESS)**

Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/ Two Bid System)	Last dt. of receipt of tender	Nos. of tenders recd.	Nos & name of parties qualified after technical evaluation	Whether Contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contract	Name of contractor	Value of contract. (Rs.)	Schedule date of completion of supplies contract	Actual dt. of start of work	Actual dt. of completion	Reason for delay if any	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
7/EE/ SED:8/ 2008-2009	Civil work	Through NIT put on DDA website & various contractors Associations	20.7.08	Single bid system	26.8.08	4 nos.	N.A.	Yes work awarded to lowest tenderer/ Evaluated L1	10/EE/SED:8 2008-2009 Dated 25.10.08	Acquisition/ Protection of land(fencing of acquired land) SH:Providing & fixing RBT fencing with RCC post around South Asian university at Maidan Garhi.	M/S A.K Builders	4408455.00	1.2.09	2.11.08	N.A.	Work held up due to change of alignment by land Management.	
13/EE/ SED:8/ 2008-2009	Civil work	Through NIT put on DDA website & various contractors Associations	5.10.08	Single bid system	14.10.08	4nos	N.A.	Yes work awarded to lowest tenderer/ Evaluated L1	11/EE/ SED:8/ 2008-2009 Dated 4.11.08	D/O land for Aastha Kunj in Distt. Green at Kalkaji. SH:Spreading of dumped earth supplied by DMRC at Aastha Kunj.	Sh.Sandeep Sharma	753000.00	12.12.08	13.11.08	N.A.	Slow progress due to non supply of adquate earth by DMRC	

**DELHI DEVELOPMENT AUTHORITY**  
**SOUTH EASTERN DIVISION NO: 8**  
**DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (01/2009)**  
**(WORK IN PROGRESS)**

Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/ Two Bid System)	Last dt. of receipt of tender	Nos. of tenders recd.	Nos & name of parties qualified after technical evaluation	Whether Contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contract	Name of contractor	Value of contract. (Rs.)	Schedule date of completion of supplies contract	Actual dt. of start of work	Actual dt. of completion	Reason for delay if any	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
14/EE/ SED:8/ 2008-2009	Civil work	Through NIT put on DDA website & various contractors Associations	5.10.08	Single bid system	14.10.08	2 nos.	N.A.	Yes work awarded to lowest tenderer/ Evaluated L1	12/EE/SED:8 2008-2009 Dated 4.11.08	D/O land for Aastha Kunj in Distt. Green at Kalkaji. SH:Providing Biological treatment of raw sewage for small tank of size 21m 7mx1.5m in Shambhu Dayal park.	M/S J.M. Enviro Technologies Pvt.Ltd.	368650.00	12.11.09	13.11.08	N.A.	N.A.	
15/EE/ SED:8/ 2008-2009	Civil work	Through NIT put on DDA website & various contractors Associations	5.10.08	Single bid system	14.10.08	3nos	N.A.	Yes work awarded to lowest tenderer/ Evaluated L1	13/EE/ SED:8/ 2008-2009 Dated 14.11.08	D/O land for Aastha Kunj in Distt. Green at Kalkaji. SH:Desilting, cleaning of tanks and submersible pump in Shambhu Dayal park.	M/S Veenus Associates	362400.00	20.11.09	21.11.08	N.A.	N.A.	

DELHI DEVELOPMENT AUTHORITY  
SOUTH EASTERN DIVISION NO: 8  
DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (01/2009)  
(WORK IN PROGRESS)

Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/ Two Bid System)	Last dt. of receipt of tender	Nos. of tenders recd.	Nos & name of parties qualified after technical evaluation	Whether Contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contract	Name of contractor	Value of contract. (Rs.)	Schedule date of comple tion of supplies contract	Actual dt. of start of work	Actual dt. of compl etion	Reason for delay if any	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
17/EE/ SED:8/ 2008-2009	Civil work	Through NIT put on DDA website & various contrac-tors Associa-tions	5.10.08	Single bid system	4.11.08	4nos	N.A.	Yes work awarded to lowest tenderer/ Evaluated L1	15/EE/ SED:8/ 2008-2009 Dated 3.12.08	D/O land for Aastha Kunj in Distt. Green at Kalkaji. SH:Providing & fixing ornamental railing in Bus parking area opposite Lotus temple.	Sh.Mahinder Kumar	774369.00	6.2.09	7.12.08	N.A.	N.A.	
16/EE/ SED:8/ 2008-2009	Civil work	Through NIT put on DDA website & various contrac-tors Associa-tions	25.10.08	Single bid system	7.11.08	3nos	N.A.	Yes work awarded to lowest tenderer/ Evaluated L1	16/EE/ SED:8/ 2008-2009 Dated 3.12.08	Acquisition/ Protection of DDA land SH:C/O bounary wall on acquired land around Khasra no.85,86,87,89, 90,96 & 98/1, in Village Shayurpur.	Sh.Mahinder Kumar	1498640.00	10.2.09	11.12.08	N.A.	N.A.	