### OFFICE OF THE EXECUTIVE ENGINEER SOUTH EASTERN DIVISION: 8, DDA POCKET A-14 KALKAJI EXTN **NEW DELHI-110019** Tel No.29986180

No.F.8 (1)/SED: 8/A/DDA/2010-2011/\_1558-59

Dated: 05/07/2€

To

The Suptdg. Engineer CC-1, Munirka, New Delhi.

Subject: Posting details of contracts concluded during the month of 06/2010 on DDA website.(SED:8)

This has reference to letter no.F.7 (Misc) 08/SE/CC-15/3201-04 dated 26.6.2008 on the subject cited above. In this connection the details of contracts decided on the prescribed performa from Col.1 to 14 & work in progress columns 1 to 18 during the month of 06/2010 duly filled have been put on DDA web site. The copy of the same is enclosed.

Encl: As above

(Anil Goyal)

**EXECUTIVE ENGINEER** 

SED: 8/DDA

Copy to:-

1. F.O. (SZ)/DDA for kind information along with copy of above

details.

EXECUTIVE ENGINEER

# DELHI DEVELOPMENT AUTHORITY SOUTH EASTERN DIVISION NO: 8 DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (06/2010) (CONTRACT DECIDED)

Tender No.	Item/ Nature of work	Mode of tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/ Two Bid System	Last dt. of receipt of tender	Nos. of tenders recd.	Nos & name of parties qualified after technical evaluation	Whether Contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contract	Name of contractor	Value of contract. (Rs.)	Schedule date of comple tion of supplies contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14
12/EE/ SED:8/ 2009-10	Civil work	Through NIT put on DDA website New papers, and various contractors association.	13.3.2010	Single Bidd System	21.4.2010	9nos	N.A.	Yes work awarded to lowest tenderer/ Evaluated (L-1)	4/EE/SED:8/ 2010-2011	Acquisition/ Protection of land (Fencing of acquired land) SH:Construction of R.R. masonary wall in Mahipalpur.	Sh.Rewat Singh Chauhan	529310.00	7.8.2010
	1												
		160	1								es		

E.E./SED. 8/DDA
Page 1

#### DELHI DEVELOPMENT AUTHORITY SOUTH EASTERN DIVISION NO: 8

### DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (06/2010) (WORK IN PROGRESS)

Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/ Two Bid System	Last dt. of receipt of tender	Nos. of tenders recd.	Nos & name of parties qualified after technical evaluation	Whether Contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contract		Value of contract. (Rs.)	Schedule date of comple tion of supplies contract	of start of work	Actual dt. of compl etion	Reason for delay if any	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
3/EE/ SED:8/ 2008- 2009	Civil work	Through NIT put on DDA website &various contrac- tors Associa- tions	17.5.08	Single bid system	6.6.08	4 nos.	N.A.	Yes work awarded to lowest tenderer/ Evaluated L1	8/EE/SED:8/ 2008-2009 Dated 22.9.08	Construction of Community hall near Tehkhand village.	Sh.J.P. Kapoor	6174680.00	28.2.09	30.9.08	work not yet started	Work hindered due to non availability of structural drawings	
	Civil	Through NIT put on DDA website &various contrac- tors Associa- tions	29.4.09	Single bid system	27.5.09	6nos	N.A.	Yes work awarded to lowest tenderer/ Evaluated L1	2/EE/SED:8/ 2009-2010 Dated 27.7.2009		M/S Gaur Construction	5581090.00	2.3.2010	3.8.09	Work in progress	Due to non availability of structural drawings.	

### DELHI DEVELOPMENT AUTHORITY SOUTH EASTERN DIVISION NO: 8

### DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (06/2010) (WORK IN PROGRESS)

Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/ Two Bid System	Last dt. of receipt of tender	Nos. of tenders recd.	Nos & name of parties qualified after technical evaluation	Whether Contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contract	Name of contractor	Value of contract. (Rs.)	Schedule date of comple tion of supplies contract	Actual dt. of start of work	Actual dt. of compl etion	Reason for delay if any	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
10/EE/ SED:8/ 2009- 2010	Civil work	Through NIT put on DDA website &various contrac- tors Associa- tions	N.A.	Single bid system	17.2.10	2nos	N.A.	Yes work awarded to lowest tenderer/ Evaluated L1	8/EE/SED:8/ 2009-2010 dated 18.3.2010	M/O scheme under N/A-II (SEZ) SH:Providing Biological treatment of raw sewage for small tank of size 21mx7mx 1.5m in Shambhu Dayal park.	M/S JM Enviro Technologies Pvt.Ltd.	448950.00	21.3.11	22.3.10	Work in progress	N.A.	
9/EE/ SED:8/ 2009- 2010	Civil work	Through NIT put on DDA website &various contrac- tors Associa- tions	N.A.	Single bid system	17.2.10	4nos	N.A.	Yes work awarded to lowest tenderer/ Evaluated L1	2010-1011 dated 26.4.2010	M/O scheme under N/A-II (SEZ) SH:Desilting, cleaning of tanks and submersible pump in Shambhu Dayal park.	M/S Sumaiya Enterprises	128760.00	3.5.2011	4.5.2010	Work in progress	N.A.	

## DELHI DEVELOPMENT AUTHORITY SOUTH EASTERN DIVISION NO: 8 DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (06/2010) (WORK IN PROGRESS)

Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/ Two Bid System	Last dt. of receipt of tender	of tenders	Nos & name of parties qualified after technical evaluation	Whether Contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contract	Name of contractor	Value of contract. (Rs.)	Schedule date of comple tion of supplies contract	Actual dt. of start of work	Actual dt. of compl etion	Reason for delay if any	Remarks
1 4/EE/ SED:8/ 2009- 2010	Civil work	Through NIT put on DDA website, New papers, e-tender- ing and various contrac- tors Associa- tions	10.11.09	Tow bid System	6 2.12.09		Bldrs M/S Globe Civil Proj. M/S JMC	yes work awarded to lowest tenderer/ Evaluated L1	10 2/EE/SED:8/ 2010-2011		M/S Odeon Builders Pvt. Ltd.	13 389753821.00	14 19.5.2012	15 20.5.2010	16 N.A.	17 N.A.	18
		_		P E	7		7								_		

# DELHI DEVELOPMENT AUTHORITY SOUTH EASTERN DIVISION NO: 8 DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (06/2010) (WORK IN PROGRESS)

Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Publication of NIT	Type of Bidding (Single/ Two Bid System	Last dt. of receipt of tender	Nos. of tenders recd.	Nos & name of parties qualified after technical evaluation		Contract No. & Date	Name of Contract	Name of contractor	Value of contract. (Rs.)	Schedule date of comple tion of supplies contract	of start	Actual dt. of compl etion	Reason for delay if any	Remarks
- 1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
22/EE/ SWD-1/ 2009- 2010	Civil	Through NIT put on DDA website, New papers, & various contrac- tors Associa- tions		Tow bid System	<u>19.9.09</u> 25.11.09		7 nos M/S BCC Developer M/S Aries Const. M/S Ved Prakash M/S Roshan Real Estate M/S Best Buildwell Pvt.Ltd. M/S Aadhar Stumbh M/S Gahoi Builders Ltd.		3/EE/SED:8/ 2010-2011	Part-B Cluster-IV C/O 209 HIG Houses (Balance work) at the risk and cost of M/S Larsen & Toubro Ltd.	M/S Best Buildwell Pvt.Ltd.	306283201.00	29.5.2012	30.5.2010	N.A.	N.A.	

## DELHI DEVELOPMENT AUTHORITY SOUTH EASTERN DIVISION NO: 8 DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (06/2010) (WORK IN PROGRESS)

Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Publication of NIT	Type of Bidding (Single/ Two Bid System	of	Nos. of tenders recd.	Nos & name of parties qualified after technical evaluation	Contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contract	Name of contractor	Value of contract. (Rs.)	Schedule date of comple tion of supplies contract	of start of work	of compl etion	Reason for delay if any	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	7 0 2010	15	16	17 N.A.	10
12/EE/ SED:8/ 2009- 2010	Civil work	Through NIT put on DDA website &various contrac- tors Associa- tions	13.3.2010	Single bid system	21.4.2010	9 nos.	N.A.	Yes work awarded to lowest tenderer/ Evaluated L1	4/EE/SED:8/ 2010-2011	Acquisition/ Protection of land (Fencing of acquired land) SH:Construction of R.R. masonary wall in Mahipalpur		529310.00	7.8.2010	24.6.10	Work in progress		

3/6/2010 Page 5