

OFFICE OF THE EXECUTIVE ENGINEER
SOUTH EASTERN DIVISION: 8, DDA
POCKET A-14 KALKAJI EXTN
NEW DELHI-110019
Tel No.29986180

No.F.8 (1)/SED: 8/A/DDA/2012-2013/ 712-13

Dated: 2/07/12

To

The Suptdg. Engineer
CC-18, AGVC, DDA,
New Delhi.

**Subject: Posting details of contracts concluded during
the month of 06/2012 on DDA website.(SED:8)**

This has reference to letter no.F.7 (Misc) 08/SE/CC-15/3201-04 dated 26.6.2008 on the subject cited above. In this connection the details of contracts decided on the prescribed performa from Col.1 to 14 & work in progress columns 1 to 18 during the month of 06/2012 duly filled have been put on DDA web site. The copy of the same is enclosed.

Encl : As above

(Anil Goyal)
27/12

EXECUTIVE ENGINEER
SED: 8/DDA

Copy to:-



1. F.O. (SZ)/DDA for kind information along with copy of above details.

(Anil Goyal)
27/12

EXECUTIVE ENGINEER
SED: 8/DDA

DELHI DEVELOPMENT AUTHORITY
SOUTH EASTERN DIVISION NO: 8
DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (06/2012)
(CONTRACT DECIDED)

Tender No.	Item/ Nature of work	Mode of tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/ Two Bid System	Last dt. of receipt of tender	Nos. of tenders recd.	Nos & name of parties qualified after technical evaluation	Whether Contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contract	Name of contractor	Value of contract. (Rs.)	Schedule date of comple tion of supplies contract
1	2	3	4	5	6	7	8	9	10	11	12	13	14
Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil


 E.E./SED:8
 Page 1


DELHI DEVELOPMENT AUTHORITY
SOUTH EASTERN DIVISION NO: 8
DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (06/2012)
(WORK IN PROGRESS)

Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/ Two Bid System)	Last dt. of receipt of tender	Nos. of tenders recd.	Nos & name of parties qualified after technical evaluation	Whether Contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contract	Name of contractor	Value of contract. (Rs.)	Schedule date of completion of supplies contract	Actual dt. of start of work	Actual dt. of completion	Reason for delay if any	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
4/EE/ SED:8/ 2009-2010	Civil work	Through NIT put on DDA website, New papers, e-tendering and various contractors Associations	10.11.09	Tow bid System	2.12.09	7nos	6 nos M/S Bahl Bldrs M/S Globe Civil Proj. M/S JMC M/S N.N. & Co. M/S Odeon Bldrs (P) Ltd. M/S Winner Const.(P) Ltd.	Yes work awarded to lowest tenderer/ Evaluated L1	2/EE/SED:8/ 2010-2011 dated 12.5.2010	C/O 362 (268 MIG+94LIG multistoreyed and 4 storeyed houses i/c basement,int. and ext. dev. Tubewells and int.electrification complete at Vasant Kunj on Mehrauli-Mahipalpur road New Delhi	M/S Odeon Builders Pvt. Ltd.	389753821.00	19.5.2012	20.5.2010		Due to late receipt of drawings from the Consultant Architect.	

DELHI DEVELOPMENT AUTHORITY
SOUTH EASTERN DIVISION NO: 8
DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (06/2012)
(WORK IN PROGRESS)


Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/ Two Bid System)	Last dt. of receipt of tender	Nos. of tenders recd.	Nos & name of parties qualified after technical evaluation	Whether Contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contract	Name of contractor	Value of contract. (Rs.)	Schedule date of completion of supplies contract	Actual dt. of start of work	Actual dt. of completion	Reason for delay if any	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
22/EE/SWD-1/2009-2010	Civil work	Through NIT put on DDA website, New papers, & various contractors Associations	<u>28.8.09</u> 14.11.09	Tow bid System	<u>19.9.09</u> 25.11.09	7nos	7 nos M/S BCC Developer M/S Aries Const. M/S Ved Prakash M/S Roshan Real Estate M/S Best Buildwell Pvt.Ltd. M/S Aadhar Stumbh M/S Gahoi Builders Ltd.	Yes work awarded to lowest tenderer/ Evaluated L1	3/EE/SED:8/2010-2011 Dated 21.5.2010	Part-B Cluster-IV C/O 209 HIG Houses (Balance work) at the risk and cost of M/S Larsen & Toubro Ltd.	M/S Best Buildwell Pvt.Ltd.	306283201.00	29.5.2012	30.5.2010		Due to late receipt of drawings from the Consultant Architect.	

DELHI DEVELOPMENT AUTHORITY
SOUTH EASTERN DIVISION NO: 8
DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (06/2012)
(WORK IN PROGRESS)

Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/ Two Bid System)	Last dt. of receipt of tender	Nos. of tenders recd.	Nos & name of parties qualified after technical evaluation	Whether Contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contract	Name of contractor	Value of contract. (Rs.)	Schedule date of completion of supplies contract	Actual dt. of start of work	Actual dt. of completion	Reason for delay if any	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
05/EE/ SED:8/ 2010-2011	Civil work	Through NIT put on DDA website, various contractors Associations & News Papers	5.6.10/ 10.6.10	Single bid system	23.6.10	8 nos	N.A.	Yes work awarded to lowest tenderer/ Evaluated L1	15/EE/SED:8/ 2010-2011 Dt.30.11.10	Acquisition/ Protection of land. SH:Topographical Survey of New Master Plan roads to be taken up in South Zone.	M/S ABM Engg. & Surveyors	3319320.00	8.1.11	9.12.10			
12/EE/ SED:8/ 2010-2011	Civil work	Through NIT put on DDA website, New papers, e-tendering and various contractors Associations	23.7.2010	Single bid system	11.8.2010	12 nos	N.A.	Yes work awarded to lowest tenderer/ Evaluated L1	18/EE/SED:8/ 2010-2011 Dt.12.1.2011	C/O 30m wide road(Byepass) from NH-8 adjacent to cremation ground Mahipal pur to Mehrauli Mahipalpur road SH:C/O road path and S.W. drain.	M/S Bansal Associates	82597971.00	20.8.11	21.1.11	Work in progress		

DELHI DEVELOPMENT AUTHORITY
SOUTH EASTERN DIVISION NO: 8
DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (06/2012)
(WORK IN PROGRESS)

Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/ Two Bid System)	Last dt. of receipt of tender	Nos. of tenders recd.	Nos & name of parties qualified after technical evaluation	Whether Contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contract	Name of contractor	Value of contract. (Rs.)	Schedule date of completion of supplies contract	Actual dt. of start of work	Actual dt. of completion	Reason for delay if any	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
10/EE/ SED:8/ 2011-2012	Civil work	Through NIT put on DDA website, News papers, e-tendering and various Contractors Associates	1.10.2011	Single bid system	12.10.2011	03nos	N.A.	Yes work awarded to lowest tenderer/ Evaluated L1	17/EE/SED:8/ 2011-2012 dated 27.12.2011	M/O various colonies under South Zone. SH:M/O office building of EE/SED:8/DDA at Kalkaji.	Sh.Joginder Pal Singh	1177334.00	31.1.2012	1.1.2012			


 E.E./SED:8
 Page 4
 25/12/12