

DELHI DEVELOPMENT AUTHORITY
SOUTH EASTERN DIVISION NO: 8
DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (03/2013)
(WORK IN PROGRESS)

Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/ Two Bid System)	Last dt. of receipt of tender	Nos. of tenders recd.	Nos & name of parties qualified after technical evaluation	Whether Contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contract	Name of contractor	Value of contract. (Rs.)	Schedule date of completion of supplies contract	Actual dt. of start of work	Actual dt. of completion	Reason for delay if any	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
22/EE/SWD-1/2009-2010	Civil work	Through NIT put on DDA website, News papers, & various contractors Associations	28.8.09 14.11.09	Tow bid System	19.9.09 25.11.09	7nos	7 nos M/S BCC Developer M/S Aries Const. M/S Ved Prakash M/S Roshan Real Estate M/S Best Buildwell Pvt.Ltd. M/S Aadhar Stumbh M/S Gahoi Builders Ltd.	Yes work awarded to lowest tenderer/ Evaluated L1	3/EE/SED:8/2010-2011 Dated 21.5.2010	Part-B Cluster-IV C/O 209 HIG Houses (Balance work) at the risk and cost of M/S Larsen & Toubro Ltd.	M/S Best Buildwell Pvt.Ltd.	306283201.00	14.7.2014	30.5.2010	N.A.	Due to late receipt of drawings from the Consultant Architect.	