

DELHI DEVELOPMENT AUTHORITY
SOUTH EASTERN DIVISION NO: 8
DETAILS OF CONTRACTS CONCLUDED DURING THE MONTH (04/2013)
(WORK IN PROGRESS)

Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of Publication of NIT	Type of Bidding (Single/ Two Bid System)	Last dt. of receipt of tender	Nos. of tenders recd.	Nos & name of parties qualified after technical evaluation	Whether Contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contract	Name of contractor	Value of contract. (Rs.)	Schedule date of completion of supplies contract	Actual dt. of start of work	Actual dt. of completion	Reason for delay if any	Remarks
1	4/EE/ SED:8/ 2009-2010	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
	Civil work	Through NIT put on DDA website, News papers, e-tendering and various contractors Associations	10.11.09	Tow bid System	2.12.09	7nos	6 nos M/S Bahl Bldrs M/S Globe Civil Proj. M/S JMC M/S N.N. & Co. M/S Odeon Bldrs (P) Ltd. M/S Winner Const.(P) Ltd.	Yes work awarded to lowest tenderer/ Evaluated L1	2/EE/SED:8/ 2010-2011 dated 12.5.2010	C/O 362 (268 MIG+94LIG multistoreyed and 4 storeyed houses i/c basement,int. and ext. dev. Tubewells and int.electrification complete at Vasant Kunj on Mehrauli-Mahipalpur road New Delhi	M/S Odeon Builders Pvt. Ltd.	389753821.00	14.1.2014	20.5.2010	N.A.	Due to late receipt of drawings from the Consultant Architect.	